EXTENSION OF TIME PROPOSAL

1	Name of work	implementation to park Resetting of Chain Link fencing @ Sahakar nagar Park W-8
2	Amount of Work Portion	29,97 084/-
3	Estimated Cost	30.00 Lakhs.
4	Name of contractor	KRIDL
5	Agreement No.	250 | 28.2.2019
6	No. and date under which work order issued	250 | 28.2.2019
7	Time limit originally fixed for completion	2 60 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	454 Days. 457 Days.
15	Date of recommending time limit applied for	27.4.2019 - 30.7.2020
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved with 0.1% Penality on Bill amount.

Assistant Engineer

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner